GOOLY CONSULTANCY SERVICES
ISO 9001 : 2015 Certified & NABL Accreditated Laboratory as per ISO/IEC - 17025 - 2017
Corporate off : No. 230, Opp. G.R. Lavender Apartments, Sai Enclave Layout, Kothanur Dinne, J.P. Nagar 8th Phase, Bangalore - 560 076.
Contact: +91-80-42277023/24, 9535200024, Email : info@gcsfirm.com, goolyconsultancyservices@yahoo.com, www.gcslabindia.com

GCS/132/BBMP/YNK/Pkg 1/2020-21/121

Date: 13.01.2021

To,

The Executive Engineer,
Yelahanka Division,
Bruhat Bengaluru Mahanagara Palike (BBMP),
Bangalore – 560064

Sub: Improvements to roads, drains and other developmental works in **Ward no.-02 & 03** under road development head in Chief Minister Nava Nagarothan grants of Yelahanka Division-**Package-01 - Scrutiny of Second & Final RA bill** – Reg.

Reference:

1. **Work Order No BBMP/EE/YNK.D/W. O/263/2019-20, Dated - 23.03.2020**
2. **Agreement No. BBMP/EE/YNK.D/E-PMT-12/AG/228/2019-20, Dated - 20.03.2020**
3. **Job Code: 003-20-000085**

Dear Sir,

This is with reference to subject project regarding verification and certification of Contractor's ***Second & Final bill*** All the measurements submitted in this Second RA bill were jointly measured along with our Engineers and contractor's representative

The measurements and Quality control certificate provided in this bill are verified and found in order. Hence it is recommended for payment of **Rs.1,93,12,793.00 (One Crore Ninety Three Lakh Twelve Thousand Seven Hundred & Ninety Three Rupees Only) /-**

It is to be noted that the above amount is further to **Rs.7,84,40,852.00** which has been certified by us earlier as **First & Part bill amount** thereby making a total of **Rs. 9,77,53,645.00** as **Final amount** under this work.

Assuring you our best services at all times

Thanks and Regards,

For M/s Gooly Consultancy Services,

Gooly Consultancy Services Bangalore

TEAM LEADER

GOOLY CONSULTANCY SERVICES
ISO 9001 : 2015 Certified & NABL Accreditated Laboratory as per ISO/IEC - 17025 - 2017
Corporate off : No. 230, Opp. G.R. Lavender Apartments, Sai Enclave Layout, Kothanur Dinne, J.P. Nagar 8th Phase, Bangalore - 560 076.
Contact: +91-80-42277023/24, 9535200024, Email : info@gcsfirm.com, goolyconsultancyservices@yahoo.com, www.gcslabindia.com

GCS/132/BBMP/YNK/Pkg 1/2020-21/121 Date: 13.01.2021

To,

The Executive Engineer,
Yelahanka Division,
Bruhat Bengaluru Mahanagara Palike (BBMP),
Bangalore – 560064

Sub: Improvements to roads, drains and other developmental works in **Ward no.-02 & 03** under road development head in Chief Minister Nava Nagarothan grants of Yelahanka Division-**Package-01 - Scrutiny of Second & Final RA bill** – Reg.

Reference:

1. **Work Order No BBMP/EE/YNK.D/W. O/263/2019-20, Dated - 23.03.2020**
2. **Agreement No. BBMP/EE/YNK.D/E-PMT-12/AG/228/2019-20, Dated - 20.03.2020**
3. **Job Code: 003-20-000085**

Dear Sir,

This is with reference to subject project regarding verification and certification of Contractor's Second & Final bill. All the measurements submitted in this Second RA bill were jointly measured along with our Engineers and contractor's representative.

The measurements and Quality control certificate provided in this bill are verified and found in order. Hence it is recommended for payment of **Rs.1,93,12,793.00 (One Crore Ninety Three Lakh Twelve Thousand Seven Hundred & Ninety Three Rupees Only) /-**

Assuring you our best services at all times

Thanks and Regards,

For Gooly Consultancy Services,

GOOLY CONSULTANCY SERVICES

[illegible]
[illegible]M L LEADER

GOOLY CONSULTANCY SERVICES
ISO 9001 : 2015 Certified & NABL Accreditated Laboratory as per ISO/IEC - 17025 - 2017
Corporate off : No. 230, Opp. G.R. Lavender Apartments, Sai Enclave Layout, Kothanur Dinne, J.P Nagar 8th Phase, Bangalore - 560 076.
Contact: +91-80-42277023/24, 9535200024. Email : info@gcsfirm.com, goolyconsultancyservices@yahoo.com, www.gcslabindia.com

GCS/132/BBMP/YNK/Pkg 1/2020-21/121

Date: 13.01.2021

To,

The Executive Engineer,
Yelahanka Division,
Bruhat Bengaluru Mahanagara Palike (BBMP),
Bangalore – 560064

PMC CERTIFICATION AND INSPECTION REPORT

Sub: Regarding inspection Report for the below mentioned work.

Name of Work: Improvements to roads, drains and other developmental works in Ward no.-02 & 03 under road development head in Chief Minister Nava Nagarothan grants of Yelahanka Division-Package-01.

The quantities executed as per this IPC 2nd and Final is as follows.

Sl. NO.	Description of Work	Unit	Qty	Remarks
1	KSRRB Clearing and grubbing road	Sqm	0.0	
2	Removing and resetting of footpath slab	Sqm	0.0	
3	Removing and resetting of kerb stone	m	2444.0	
4	KSRRB M200-12.1. Dismantling of existing structures	cum	0.0	
5	Earthwork Excavation by manual means for roads, drains & similar works	cum	515.04	
6	KSRB 4-1 2: Providing and laying in position plain cement concrete of Mix 1:3:6	cum	97.32	
7	Providing TMT Bars Fe 500 steel reinforcement for RCC work	MT	12.17	
8	Providing and laying plain/reinforced cement concrete of M20	cum	182.23	
9	Providing and fixing precast reinforced concrete slab 10cm thick of mix M20	Sqm	369.0	
10	Providing and laying precast drain cover slabs of 250mm thick of mix M20	Sqm	78.0	
11	Providing and fixing Precast solid concrete kerb stones of size 450 x 200 x 400mm	Nos	2914.63	
12	Painting two coats after filling the surface with syntetic enamel paint	Sqm	1877.50	

GOOLY CONSULTANCY SERVICES
ISO 9001 : 2015 Certified & NABL Accreditated Laboratory as per ISO/IEC - 17025 - 2017
Corporate off : No. 230, Opp. G.R. Lavender Apartments, Sai Enclave Layout, Kothanur Dinne, J.P. Nagar 8th Phase, Bangalore - 560 076.
Contact: +91-80-42277023/24, 9535200024, Email : info@gcsfirm.com, goolyconsultancyservices@yahoo.com, www.gcslabindia.com

GCS/132/BBMP/YNK/Pkg 1/2020-21/121

Date: 13.01.2021

To,

The Executive Engineer,
Yelahanka Division,
Bruhat Bengaluru Mahanagara Palike (BBMP),
Bangalore – 560064

FREQUANCY AND QUALITY REPORT

Sub: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements to roads, drains and other developmental works in Ward no.-02 & 03 under road development head in Chief Minister Nava Nagarothan grants of Yelahanka Division-Package-01.

Sl. NO.	Description of Work	Unit	Quantity	No of samples tested	Standards
1	Providing and laying plain/reinforced cement concrete for side drains walls & bottom thickness 15cm using M20 nominal mix concrete	Cum	182.23	8	Per 50 Cum
2	Providing TMT Bars Fe 500 steel reinforcement for RCC	MT	12.17	3	Per Dia of steel
3	Construction of Granular Sub-Base Grading V as sub base and drainage layer	Cum	314.33	2	Per 400Cum
4	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam	Cum	314.16	2	Per 200Cum
5	Providing and applying primer coat with S.S bitumen emulsion on prepared surface at the rate of 0.60 kg / sqm	Sqm	3335.96	5	Per day 3 tests
6	Providing and laying dense graded with 4.5 % VG-30 Bitumen crushed aggregates	Cum	217.58	10	Per day 2 tests
7	Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm	Sqm	15104.70	5	Per day 3 tests
8	Providing and laying bituminous concrete 40mm thick with 5.4 % of modified bituminous binder	Cum	604.19	10	Per day 2 tests

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the Second and Final bill.

For GOOLY CONSULTANCY SERVICES.,

TEAM LEADER